

Safety Report - Commissioning

Competitor (all steps are done maximum 30 minutes out of time – expert group by your side)

Name / Country code / Booth No.:

1. Visual Inspection (mark with X)		
<input type="checkbox"/>	Control box 1	(Complete, all ducts closed and all equipment's identified)
<input type="checkbox"/>	Control box 2	(Complete, all ducts closed and all equipment's identified)
<input type="checkbox"/>	Protective earth terminal	(all metal cable tray connected to X4, and control boxes panel, side wall and door connected to the earth)
<input type="checkbox"/>	Plant Installation	All devices and housings fixed and all equipment's identified
<input type="checkbox"/>	Power Supply OFF	Power socket (-X0) is disconnect (OFF)

2. Low Impedance Testing		
Preparation for testing:	Equipment low impedance test value: Ω

Control Box 1				Control Box 2			
- X0 / PE	-->	-X1/PE Ω	- X0 / PE	-->	-X3/PE Ω
- X0 / PE	-->	Panel Ω	- X0 / PE	-->	Panel Ω
- X0 / PE	-->	Side Wall Ω	- X0 / PE	-->	Side Wall Ω
- X0 / PE	-->	Door Ω	- X0 / PE	-->	Door Ω
- X0 / PE	-->	S7-rack Ω				
- X0 / PE	-->	VSD Metal Frame Ω				
- X0 / PE	-->	-A1 Ω				
- X0 / PE	-->	-T1 Ω				

Wall Installation:		
- X0 / PE	-->	- X4 Ω
- X0 / PE	-->	Metal cable tray, left side Ω
- X0 / PE	-->	Metal cable tray, right side – horizontal Ω
- X0 / PE	-->	Metal cable tray, right side – vertical Ω
- X0 / PE	-->	Motor MA1 frame Ω
- X0 / PE	-->	Motor MA2 frame Ω

3. Insulation Measurement

Preparation for insulation test:

- 3.1 - Competitor must wear safety glasses, long sleeves and insulated electrician gloves during insulation and voltage testing.
- 3.2 Turn ON **-Q1**
- 3.3 Turn ON **-F1/ -F2**
- 3.4 Remove the Delta/Star jumper's from the motor **MA1** and **MA2**
- 3.5 Remove the socket U2/V2/W2/PE (cable **-W3**) from the **VSD (-T1)**
- 3.6 Remove the lamp from **-E1**
- 3.7 Remove the front socket/plugs from **HEATER-controller (-T2)**
- 3.8 End of section 3. → undo steps 3.1 to 3.7

Allowed only in the presence of an expert group

Insulation voltage: 500V

Insulation Measurement device Test:

1. Device probes (test heads) in short circuit: Measurement = 0 Ω (Y/N)
2. Device probes (test heads) in open circuit: Measurement > 200 MΩ (Y/N)

Main circuit supply cable X0 --> X1

- | | | | |
|----------------------|-----|---------------------|----------|
| - X1 / L1, L2, L3, N | --> | -X1 / PE | MΩ |
| - X1 / L1, L2, L3, N | --> | -X1 / L1, L2, L3, N | MΩ |

Main circuit Motor MA1, Cable -W3 (L1, L2, L3 - PE)

- | | | | |
|------------------|-----|------------------|----------|
| -W3 / L1, L2, L3 | --> | -W3 / PE | MΩ |
| -W3/ L1, L2, L3 | --> | -W3 / L1, L2, L3 | MΩ |

Main circuit Motor MA2, Cable -W2 (L1, L2, L3 - PE)

- | | | | |
|---------------|-----|--------------|----------|
| -X1 / 5, 6, 7 | --> | -X1 / PE | MΩ |
| -X1/ 5, 6, 7 | --> | -X1/ 5, 6, 7 | MΩ |

Load circuit Heater E1, Cable -W4 (L2, N, PE)

- | | | | |
|------------------|-----|--------------|----------|
| -X1 / 8,9 (L, N) | --> | - X1 / PE | MΩ |
| -X1 / 8 (L) | --> | - X1 / 6 (N) | MΩ |

Insulation Measurement device Test:

1. Device probes (test heads) in short circuit: Measurement = 0 Ω (Y/N)
2. Device probes (test heads) in open circuit: Measurement > 200 MΩ (Y/N)

Don't forget 3.8 End of section 3. → undo steps 3.1 to 3.7

4. Power and Commissioning

Allowed only in the presence of an expert group

4.1 - Testing: Residual Current Device (RCD) by Test Button

<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK
--------------------------	-------------	--------------------------	-----------------

Turn OFF: -Q1 / -F1 / -Q4 / -Q7/ -F2 / - F3 / -F4 / -F5 on Control Box 1

Plug in Power Socket (X0)

Turn Power ON in the distribution cabinet

4.2 - Voltage Measurement –X1: 230V /400V ±10%

- X1 / L1	-->	- X1 / N V
- X1 / L2	-->	- X1 / N V
- X1 / L3	-->	- X1 / N V
- X1 / L1	-->	- X1 / L2 V
- X1 / L1	-->	- X1 / L3 V
- X1 / L2	-->	- X1 / L3 V

4.3 - Rotation Field Measurement -X1:

<input type="checkbox"/>	Rotation field is left-handed (CCW)	<input type="checkbox"/>	Rotation field is right-handed (CW)
--------------------------	-------------------------------------	--------------------------	-------------------------------------

4.4 - Confirm the function of -Q1.

Turn -Q1 ON → Turn -Q1 OFF

- F1 / L1	-->	- X1 / PE/..... V	Operation off Q1 confirmed: (Y/N)
- F1 / L2	-->	- X1 / PE/..... V	
- F1 / L3	-->	- X1 / PE/..... V	

(ON) / (OFF)

4.5- Switch ON: -Q1 / -F1 / -Q4 / - F2

Switch ON: -F3 -A1 is ON	<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK
Switch ON: PLC Power Supply and -F4 PLC is ON, HMI is ON	<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK
Reset Function (-S2) Press -S2 Emergency relay is ON? -Q2 and -Q3 is ON?	<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK
Emergency Stop Function Press -S1 (A) -Q2 and -Q3 is OFF? Reset -S1 (A) and press -S2 Emergency relay is ON? -Q2 and -Q3 is ON? Press -S1 (B) -Q2 and -Q3 is OFF? Reset -S1 (B)	<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK
-F5 Function Press -S2 (reset) Switch ON -F5: K7 power led is ON (on control box 2) Switch OFF -F5: K7 power led is OFF	<input type="checkbox"/>	Function OK	<input type="checkbox"/>	Function Not OK

For the accuracy

 Signature by Competitor

 Signature by Expert

 C.C.

 Signature by Expert

 C.C.

Date: _____

 Signature by Expert

 C.C.